Completion Report

1	Name of Wok	wood roofsale for garage & tractor for [illegible] shift 2.00 ಕಿ.ಮೀ to 10 ಕಿ.ಮೀ excavating soft & laborers road & [illegible] Kagatakalli ಸರ್ವೆ 15
2	Sanctioned Estimate No.& Date	EE/DD/II/194/13-14 30.10.13
3	Head of Acount which is Chargeable	P - 1771
4	Enstrument Order No. & Date	EE/D.D/W.O 260/13-14/15-2-14.
5	Name of Contractor	Jayamma K.
6a	Time Stipulated for Completion of work	365 day
b	Delay in execulation of work	
7	Measurement recorded in MB	14 11/12.14
	Page No	Page No. 50 to 52
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	
	incharge of the work	
10	a) JUNIOR/ ASST. Eng	Venkatekaiah D.S.Manjunath H.M. Parameshwarappa
	b) Asst. Exe. Engineer	E. Rangaswamy

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings
12.00.	1195086.10		913.90.

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward no.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE